



FIRE SAFETY AUDIT CERTIFICATE

1. Details of the Building being certified:

1	Name and address of the Building	M/s. CGR International school, Plot No. 99 & 100, Ayyappa Society, Madhapur, Serilingampally Mandal, Ranga Reddy District.
2	Name and address of the Association	M/s. CGR International school, Plot No. 99 & 100, Ayyappa Society, Madhapur, Serilingampally Mandal, Ranga Reddy District.
3	Name and address of the responsible person with Telephone No. and mail ID	Sri C. Abhishek Reddy, Plot No. 99 & 100, Ayyappa Society, Madhapur, Serilingampally Mandal, Ranga Reddy District. Contact No. 9848169444 Email Id: abhishek.choppa@hotmail.com
4	Date of Inspection Report	03.01.2026

2. Building Details:

- Height of the building (in meters) : 21.15 Mtrs
- Floor Wise Occupancy details: Cellar + Ground + 05 Upper floors for Educational Occupancy (B-1).

Sl. N	Floors	Built-up area in Sq. Meters	Type of Occupancy	Occupant load
1	Cellar	663.14	Parking	-
2	Ground	639.17	Educational (B-1)	160.00
3	1 st floor	639.17	Educational (B-1)	160.00
4	2 nd floor	639.17	Educational (B-1)	160.00
5	3 rd floor	639.17	Educational (B-1)	160.00
6	4 th floor	639.17	Educational (B-1)	160.00
7	5 th floor	639.17	Educational (B-1)	160.00
	Total	4498.16		

Details of the Third Party Auditor:

Name of the Auditor : Sri Saleem Khan
Designation : (District Fire Officer (Retired) Hyderabad),
Address & Mobile No : D. No 8-1-364/A/66, Office No 303, 3rd Floor,
Tolichowki, Hyderabad.

Registration Details if any: Telangana Retired Fire Officers Association.
(Regd No.915 of 2017).

(Cont...2)

Attested
3/1/26
SALEEM KHAN
DISTRICT FIRE OFFICER (Retd)
HYDERABAD

3. Assessment of Fire Safety Measures:

Certified that, I/We have carried out an inspection of the following Fire Prevention and Life Safety Measures installed in the building/premises on 03.01.2026 and furnish the following:-

S. N	Fire Fighting Systems	Provided by the builder	Now Available	Remark working /Not working
1	Fire Extinguishers	18 Nos.	18 Nos.	working
2	Hose Reel	07 Nos.	07 Nos.	working
3	Wet Raiser/Down Comer	Required	Provided 01 No.	working
4	Yard Hydrant	NA	NA	Nil
5	Manually Operated Electric Alarm System	07 Nos.	07 Nos.	working
6	Automatic Sprinklers system	Required	13 Nos.	working
7	Automatic Detection and Alarm System	NA	NA	Nil
8	Underground static water storage tank	NA	NA	Nil
9	Terrace Tank	10,000 ltrs	10,000 ltrs	Working/ Found Full capacity
10	Fire Pumps:	NA	NA	Nil
11	Two Way Inlet	Required 01 No.	Provided 01 No.	Checked
12	Terrace Pump	01 No. Booster Pump 450 LPM	01 No. Booster Pump 450 LPM	Working
13	Exit signs	Required	Provided	Checked
14	Emergency lighting with Battery backup for minimum 90 minutes	NA	NA	Nil

I further certify that I have checked the working condition of these installations in the above-mentioned building, found in good working condition, and these are maintained in good repair and efficient condition as on Dt. 03-01-2026, as required under the provisions of the Telangana Fire Services Act, 1999. If any deviation is found in the above report I may be held responsible for the same and necessary action may be taken.

Place: Hyderabad.

Date: 03-01-2026.

SALEEM KHAN

DISTRICT FIRE OFFICER (M)

HYDERABAD

Signature and Address of the Third Party

Fire Safety Auditor.

AUDITOR
GOVT. APPROVED
T.S. HYDERABAD